TRANSMITTAL AND DOCUMENT REGISTER

Resubmission of the SCADA/EMS design package in reply to RFA-001/BRA/26, Issue H

Project	Solarization of Villa Somalia
To	Ministry of Energy & Water Resources (MoEWR), attn. Project Manager (PIU-SESRP)
From	Blueflag Energy Co. Ltd / Najax General Trading
Reference	RFA-001/BRA/26, Issue H, issued 20 Oct 2026; Employer's comment
Date	[date of issue]
Transmittal no.	[no.]

1. Selected architecture

In reply to the Employer's comment on RFA-001/BRA/26 Issue H, the Contractor confirms Siemens SICAM A8000 as the selected SCADA architecture: a hot standby pair of CP-8050 controllers with six SICAM I/O rows, Siemens SICAM SCC on two redundant servers linked by IEC 60870-5-104, a managed fibre-optic ring network, and the embedded EMS for dispatch of PV, battery and generators.

The alternative on Schneider Electric Modicon M580 is withdrawn in full. The documents listed below form one complete, coordinated design package for the Employer's review and approval.

2. Documents submitted

No.	Document	File	Rev	Supersedes	Status
1	SCADA Design Report	Villa_Somalia_SCADA_Design_Report_Rev3.docx	Rev 3	Rev 1 and Rev 2	For approval
2	Attachment A: drawings BFE/PR/26/01-SCADA-001 to 005 (architecture, communication network, PV interface, BESS interface, SCADA overview SLD)	BFE-PR-26-01-SCADA-Drawing-Set_RevB.pdf	Rev B	Rev A	For approval
3	Attachment B: Device and I/O List	Villa_Somalia_SCADA_Device_and_IO_List_Rev3.xlsx	Rev 3	Rev 1 and Rev 2	For approval
4	Attachment C: Datasheets	-	-	-	To follow, collected from the suppliers
5	Attachment D: Panel layouts and wiring diagrams	-	-	-	To follow, after the equipment terminal schedules
6	Attachment E: HMI screen mock-ups (12 screens)	Villa_Somalia_SCADA_Attachment_E_HMI_Screens_Rev3.pdf	Rev 3	Rev 1 (cover titled "Attachment C") and Rev 2	For approval
7	Attachment F: Bill of material	Villa_Somalia_SCADA_Bill_of_Material_RevB.xlsx	Rev B	Rev A	For information and pricing

3. Superseded and withdrawn submissions

The following earlier submissions shall not be used for review, procurement or construction:

Document	Status

SCADA Design Report Rev 2 (Schneider Electric Modicon M580, EcoStruxure Machine SCADA Expert)	Withdrawn
Device and I/O List Rev 2 (Schneider Electric I/O allocation)	Withdrawn
HMI screen mock-ups Rev 2 (Schneider Electric controller on the communication screen)	Withdrawn
Drawing set on the Schneider Electric M580 power plant controller architecture	Withdrawn
Schneider Electric I/O allocation for the requote	Withdrawn
SCADA Design Report Rev 1, Device and I/O List Rev 1, HMI screens Rev 1, drawings Rev A, bill of material Rev A (Siemens SICAM A8000)	Superseded by this package

4. Changes from the Rev 1 (SICAM A8000) submission

- No change to the architecture, signals or tags: 244 hardwired signals on 24 SICAM I/O modules in six rows (27 % spare), 463 communication points.
- Revision history added to the Design Report; Attachment A (drawings) and Attachment F (bill of material) issued and referenced.
- 24 V power supplies: one 20 A unit in the SCADA cabinet and five 5 A units at the field panels (was six 20 A).
- Added: 19-inch server rack with console for the control room; network enclosure for field switch SW-MV.
- Spares list aligned with the bill of material (adds a controller power supply, a 5 A power supply and a serial gateway).
- HMI screen mock-ups are Attachment E, as the Design Report lists them. Attachment C is the datasheets.

5. Coordination

All documents in this package use the same device names, tags, I/O module quantities and signal totals. They were checked against each other before issue, and none refers to the withdrawn Schneider Electric architecture except to withdraw it.

6. Open items

The design is complete in structure. Supplier data still awaited (EMS and PLC box point tables, generator controller and relay models, terminal schedules, Siemens confirmation of the hot standby function and two product numbers) is listed in section 14 of the Design Report. None of these items changes the architecture.

Issued by (Contractor's representative)	**Received by (Employer)**
Name:	Name:
Signature:	Signature / stamp:
Date:	Date: