TRANSMITTAL AND DOCUMENT REGISTER

Resubmission of the SCADA/EMS design package in reply to RFA-001/BRA/26, Issue H

Project	Solarization of Villa Somalia
To	Ministry of Energy & Water Resources (MoEWR), attn. Project Manager (PIU-SESRP)
From	Blueflag Energy Co. Ltd / Najax General Trading
Reference	RFA-001/BRA/26, Issue H, issued 20 Oct 2026; Employer's comment
Date	[date of issue]
Transmittal no.	[no.]

1. Selected architecture

In reply to the Employer's comment on RFA-001/BRA/26 Issue H, the Contractor confirms Siemens SICAM A8000 as the selected SCADA architecture: a hot standby pair of CP-8050 controllers with six SICAM I/O rows, Siemens SICAM SCC on two redundant servers linked by IEC 60870-5-104, a managed fibre-optic ring network, and the embedded EMS for dispatch of PV, battery and generators.

The alternative on Schneider Electric Modicon M580 is withdrawn in full. The documents listed below form one complete, coordinated design package for the Employer's review and approval.

2. Documents submitted

No.	Document	File	Rev	Supersedes	Status
1	SCADA Design Report	Villa_Somalia_SCADA_Design_Report_Rev1.docx	Rev 1	Rev 0 (original submission)	For approval
2	Attachment A: SCADA architecture drawings BFE/PR/26/01-SCADA-001 to 005 (architecture, communication network, PV interface, BESS interface, SCADA overview SLD)	BFE-PR-26-01-SCADA-Drawing-Set_RevB.pdf	Rev B	Rev A (original submission)	For approval
3	Attachment B: Device and I/O list	Villa_Somalia_SCADA_Device_and_IO_List_Rev1.xlsx	Rev 1	Rev 0 (original submission)	For approval
4	Attachment C: HMI screen mock-ups (12 screens)	Villa_Somalia_SCADA_Attachment_C_HMI_Screens_Rev1.pdf	Rev 1	Rev 0 (original submission)	For approval
5	Attachment D: Bill of material	Villa_Somalia_SCADA_Bill_of_Material_Rev1.xlsx	Rev 1	-	For information and pricing

3. Superseded and withdrawn submissions

The following earlier submissions shall not be used for review, procurement or construction:

Document	Status
SCADA Design Report on Schneider Electric Modicon M580 and EcoStruxure Machine SCADA Expert (alternative)	Withdrawn
Device and I/O list with the Schneider Electric I/O allocation (alternative)	Withdrawn
HMI screen mock-ups with the Schneider Electric controller (alternative)	Withdrawn
Drawing set on the Schneider Electric M580 power plant controller architecture (alternative)	Withdrawn
Schneider Electric I/O allocation for the requote (alternative)	Withdrawn
Original submission, Rev 0: SCADA Design Report, Device and I/O list and HMI screen mock-ups (headed "Rev 1"), drawings Rev A (Siemens SICAM A8000)	Superseded by this package

4. Changes from the original submission

- No change to the architecture, signals or tags: 244 hardwired signals on 24 SICAM I/O modules in six rows (27 % spare), 463 communication points.
- Revision history added to the Design Report; the SCADA architecture drawings (Attachment A) and the bill of material (Attachment D) issued and referenced.
- Attachments arranged as A drawings, B device and I/O list, C HMI screen mock-ups, D bill of material.
- Added to the equipment list: 19-inch server rack with console for the control room; network enclosure for field switch SW-MV.
- Spares list aligned with the bill of material (adds a controller power supply, a 24 V power supply and a serial gateway).

5. Coordination

All documents in this package use the same device names, tags, I/O module quantities and signal totals. They were checked against each other before issue, and none refers to the withdrawn Schneider Electric architecture except to withdraw it.

Issued by (Contractor's representative)	**Received by (Employer)**
Name:	Name:
Signature:	Signature / stamp:
Date:	Date: